

NE (I-4/US27) Polk County Transportation CIP Projects

PROJECT NAME	PROJECT TYPE	DESIGN	CONSTRUCTION START/FINISH	NOTES
Ernie Caldwell Blvd Phase I / Heller Bros Blvd / FDC Grove Road	Capacity (CRA)	Complete	EC: Jan 2012	NTP to SEMA (contractor) issued on April 14.
Pine Tree Trail (CR 54 to ECB)	Capacity (CRA)	Complete	EC: June 2011	Projected completion date June 27.
Ernie Caldwell Blvd. Phase 2A (Posner to Pine Tree Trail)	Capacity (CRA)	Complete	EC: June 2011	Projected completion date June 27.
North Ridge Trail (Deen Still to Sand Mine Road)	Capacity (CRA)	Complete	TBD	Construction on hold pending Grandview Alignment Study.
Holly Hill Road	Capacity (CRA)	EC: 8/11	TBD	Project on hold.
FDC Grove Road	Capacity (CRA)	EC: 8/11	TBD	Consultant is <u>only</u> working on (1) intersection improvements at Massee Road, (2) making a connection between Park Place Blvd. and Massee Road, and (3) intersection improvements at FDC Grove Road at Sand Hill Road. Project likely to be postponed on completion of design.
Marigold Ave @ Walnut St	Intersection	Complete	ES: 08/11	Conditional Notice-to-Proceed (NTP) on 5/16/11 to allow contractor can order mast arms (delivery mid-August). After delivery, 120 DA construction schedule.
US 27 @ Citrus Ridge	Intersection	Complete	ES: 6/11 EC: 9/11	Atlantic Civil is awarded contractor.
30th @ Hinson Ave	Intersection	Complete	ES: 10/11	Bid Opening 4/20/11; Engineer's estimate \$350,866; Apparent low bidder at \$304,438.04
Grandview Parkway Extension	Capacity (CRA)	Study ES: 4/11 Study EC: 6/12	TBD	Formerly Dunson Road/Meadows Blvd.

ES – Estimated START

EC – Estimated Completion

TBD – To Be Determined